35 0 \ E39

12411

PUBLIC WORKS DEPARTMENT, PUNJAB, GENERAL BRANCH.

FINANCE ACCOUNTS

OF THE


IMPERIAL MILITARY WORKS


FOR THE YEAR 1885-86.


WEST PAKISTAN CIVIL SECRETARIAT LIBRARY COPY

(To be returned to the Library when done with)

Sp.







Publiq Works Department, Punjab.

Report by the Examiner of Public Works Accounts, Punjab, on the Finance Accounts of 44—Imperial Military Works for the year 1885-86.

REVENUE.

1. The realization of the year amounted to Rs. 7,065 against the Revised Estimate of Rs. 7,000, or 65 more than the estimate, due to increased recoveries on account of rents.

EXPENDITURE.

2. The amount sanctioned in the Original Budget Estimate was Rs. 2,50,000, and the Revised Budget Estimate was accepted by the Government of India for Rs. 2,09,800, against which the outlay amounted to Rs. 1,82,845, or Rs. 26,955 less than the Revised Estimate, which is explained further on.

3. In the following table the expenditure of the year is compared with

the grant under the prescribed heads of service :-

			Differ	rence.		
DEPARTMENTAL HEADS.	Revised Estimate.	Outlay,	Excess Outlay.	Short Outlay.	REMARKS.	
Original Works Repairs Establishment Tools and Plant Total Military Works	Rs: 69,500 94,000 37,600 2,500 2,03,600	Rs, 55,832 86,918 31,859 2,074	Rs	Rs. 13,668 7,082 5,741 426 26,917	explained below.	
BARRACK DEPARTMENT. New Supplies Repairs and Carriage Establishment	4,650 1,000 550	4,654 960 548	4	40 2	(a) The distribution of grant was made by	
Total Barrack Department GRAND TOTAL	(a) 6,200 2,09,800	6,162 1,82,845	4	26,959	the Local Govern- ment and intimated to this office.	

ORIGINAL WORKS.

4. The short outlay under this head is chiefly due to the write back of previous outlay from item 9 in Schedule, Part III, accompanying these accounts, on account of transfer of materials at site of Left Native Infantry Lines at Abbott-abad to other works.

REPAIRS.

5. The short outlay of Rs. 7,082 under this head has been arrived at as follows:

	Shor	t outlay.
	Separate Property	Rs.
(a) Annual repairs to Cattle Farm at Hissar	***	1,599
(b) Annual repairs to outposts at Bannu	***	1,217
(c) Minor repairs under Rs. 2,500		5,195
Total		8,011
Deduct excess outlay-		
(d) Appual repairs to outposts at Rajanpur	1	694
(e) Maintenance of river Protective Works	7**	235
Total	•••	929
Net short outlay	***	7,082

The short outlay under (a) is entirely due to the Military Department not debiting the expenditure incurred by the Superintendent, Cattle Farm, on buildings at Hissar.

The saving under (c) is chiefly due to the Local Authorities not having appropriated to the full extent the allotments placed at their disposal. The unappropriated balance at end of the year was Rs. 3,827, as will be seen from the monthly appropriation return for March 1886.

(b. d. and e.) These are unimportant and call for no special remarks.

6. The following table compares the outlay during the past five years on Repairs, Military Works, by sub-heads :--

Sub-heads.	*	1885-86.	1884-85.	1883-84-	1882-83.	1881-82.
non folios de single for la	Q, E			्रवाकां का		1 1 m 1
The state of the s		Rs.	Rs.	Rs.	Rs.	Rs.
Accommodation for troops		36,759	26,785	35,932	42,256	40,180
Ordnance Works		726	741	694	647	1,401
Commissariat Buildings		783	5,232	6,150	11,863	6,599
Staff and Miscellaneous		306	382	332	186	102
Roads to Hill Stations or lines of Military munications	Com-	4,424	4,633	6,688	6,780	80,738
General Cantonment Works		26,219	32,312	35,520	33,612	36,787
Fortifications		17,701	20,430	18,241	22,258	24,289
Total		86,918	90,515	1,03,557	1,17,602	1,90,096

ESTABLISHMENT.

The charge of Rs. 31,859 on account of Establishment has been arrived at as follows :-

1,42,750 Outlay on works and repairs Deduct-Outlay on which no percentage on account of establishment

has been charged—
Compensation for land taken up for the Rifle Range for Compensation for land taken up for the Kine Range for 1st Punjab Volunteer Corps ...
Adjustment of expenditure on account of Cattle Farm buildings at Hissar

49 4,232 Total 1,38,518 Balance 31,859

4,183

The short outlay under this head is due to expenditure on works and repairs being less than was expected.

TOOLS AND PLANT.

The short outlay under Tools and Plant is the result of less expenditure on works and repairs than was anticipated. The outlay for Barrack Department has very nearly worked up to the Re-

vised Estimate.

The following returns being blank are not submitted :-Part VII of items written off to Profit and Loss. Appendix C .- Account of fluctuations in Suspense Account.

T. MOSS,

Examiner, Public Works Accounts, Punjab.

Abstract of Revenue and Expenditure.

700		NCE TO DE-	D.S.CI		
	No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
Logical Colorest	Suell .		.054	Lungon	
			Rs.	Rs.	Rs.
Revenue from Military Works	•••	4	6,500	7,000	7,065
Total Revenue	11		6,500	. 7,000	7,065
Expenditure upon Military Works-		The man		Julius III	
Original Works	III	6-12	96,400	69,500	55,832
Repairs	IV	13-15	1,00,000	94,000	86,918
Establishment	v	17	44,400	37,600	31,859
Tools and Plant	VI	17	2,900	2,500	2,074
Profit and Loss				10 10 10 mm 1	
Suspense			.2. v _{al}	dedom'illo 1	
Total Military Works			2,43,700	2,03,600	1,76,683
Barrack Department—		No mark	udegli Egent)	Takes stageton	di di alla
New Supplies	IX	18	3,800	4,650	4,654
Repairs and Carriage	X	20	2,500	1,000	9.60
Establishment	XI	21		550	548
Total Barrack Department			6,300	6,200	6,162
Total Military Works and Barrack Department	ā.		2,50,000	2,09,800	1,82,845
Less Expenditure in England					
Total Outlay in India	A I	14 15	2,50,000	2,09,800	1,82,845
Expenditure from Contributions—			· · · · · · · · · · · · · · · · · · ·		
Military Works—		- 30 3 11 3 15		MOU 2 BL 002	The same
Original Works	***				4.
Repairs			•••	* ***	
Establishment	1	C-MAN	•••	•••	***
Tools and Plant	•••		Lane.	1	
GRAND TOTAL		La	2,50,000	2,09,800	1,82,845

Office of Examiner, P. W. Accounts, Punjab:

Dated Lahore, 30th July 1886.

T. MOSS,

PART I.

Detailed Account of Revenue.

	Particulars.	Budget- Estimate.	Revised Estimate.	Actuals.	
	MILITARY.	Rs.	Rs.	Rs.	
3.	Rents of quarters for officers the returns from which are expected to yield a profit Casual rents of buildings			5,509	
5. 6.	Sales of barrack furniture ,, of tools and plant	6,500	7,000	165 165 62	
7. 8. 9.	" of produce … " of old materials … Value of materials received from old buildings			691	
11.	Fines, Refunds and Miscellaneous		1	36	
	ar the last of the				
	Total Military Works	6,500	7,000	7,065	
Tot	$\mathbf{al} egin{cases} ext{Realized in Public Works Department} \\ ext{Ditto} & \mathbf{Military Department} \end{cases}$		2,000	1,556 5,509	
	Total	6,500	7,000	7,065	

LAHORE: The 30th July 1886. 5

T. Moss, Ecaminer, P. W. Accounts, Punjab.

PART II,

Account of Expenditure by Departmental Heads.

		CE TO DE-	Budget- Estimate,	Revised Estimate,	Actuals,
	No. Page, 1885-86				
				*.	
ORIGINAL WORKS.			Rs.	Rs.	Rs.
Military Military Works proper Works. Barrack Department	III	6—12 18	96,400 3,800	69,500 4,650	55,832 4,654
Total		****	1,00,200	74,150	60,486
REPAIRS.	1.20				7
Military { Military Works Proper Works. { Barrack Department	IV X	13—15	1,00,000 2,500	94,000	86,918 960
Total		h	1,02,500	95,000	87,878
Total Works and Repairs			2,02,700	1,69,150	1,48,364
Establishment Tools and Plant	V & XI	17 & 21	44,400	38,150(a)	32,407 (b)
Profit and Loss Suspense	} Blank		2,900	2,500	2,074
Total Expenditure		***	2,50,000	2,09,800	1,82,845
Less expenditure in England				A	
Net expenditure in India as per account on page 3			2,50,000	2,09,800	1,82,845
Contributions.					
Imperial Funds— Military Works—					
Original Works Repairs Establishment Tools and Plant	,		Nil.	Nėl.	Nil.
Total			•••		
Grand Total	• •••		2,50,000	2,09,800	1,82,845
(a) Includes Rs 550 on account of Establish	1 3		T. Philad		<u> </u>

-	The same and the same of the			The state of the s			
(a)	Includes	Rs.	550 on	account of	Establishment	for Parrac	le Department

(b) Includes Rs. 548

ditto.

LAHORE:

The 30th July 1886.]

T. Moss,

No. III.
Schedule of Expenditure on Original Works.

			PROJECTS.		VA.	OUTLA	AY OF THE	YEAR.		
Executive Division.	No. of Item.	Locality.	Description.	Amount of Esti- mate.	Actual outlay to end of 1885-86.	Budget	Revised Estimate.	Actuals.	No. of Item.	REMARKS AND REFERENCES.
			Military Works.	Rs.	Rs.	Rs.	Rs.	Rs.		
			ACCOMMODATION FOR TROOPS.			. 4				
			Buildings which are expected to yield a return on their outlay							
	1		Minor works not exceeding Rs. 2,500 each.	•••				53	1	
	-		Buildings for Native Artillery.							
Pesháwar Provincial,	2	Abbottabad.	Additional accommodation for the Mountain Battery Punjab Frontier Force at Abbottabad	23,382	16,424		16,450	16,424	2	Estimate sanctioned by Government of India in No. 758 M. W., dated 25th May 1886.

Deraját Provin-	3	Dera Ismail Khan.	Extension of the Mountain Battery Lines at Dera Ismail Khan	7,651	6,659	•••	8,500	6,659	3	Estimate sanctioned by Local Government in No. 269 M. W., dated 2nd
Kohát NW.F.	4	Kohát	Increased Accommodation for Artillery at Kohát	****	645		1,000	645	4	March 1886. Estimates under prepara-
Bannu NW.F.	5	Bannu	Do. Do. Bannu	•••	1,500		1,500	1,500	5	f tion
Road,	6		Minor works not exceeding Rs. 2,500 each.		•••			1,681	6	
			Total Buildings for Native Artillery				27,450	26,909		
			Buildings for Native Cavalry.							
	7		Minor works not exceeding Rs. 2,500 each.		•••	•••		387	7	
			Buildings for Native Infantry.							
Bannu NW. F. Road,	8	Bannu	Reroofing Native Infantry Lines in Fort Dalipgarh at Bannu,	20,362	20,135	10,000	10,000	10,069	8	Estimate sanctioned by Local Government in October 1882, and appro-
						10,000	10,000	10,069		ved by Government of India in No. 674M. W., dated 21st July 1886.
			Carried forward {	·V		***	27,450	27,349		Completed.

-			D							
			Projects.	- 1		OUTLA	Y OF THE	YEAR.	- 1	
Executive Division.	No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1885-86.	Budget- Estimate.	Revised Estimate.	Actuals.	No. of Item.	REMARKS AND REFERENCES.
			Brought forward	•••	•••	5	27,450	27,349		
			Buildings for Native Infantry—continued. Brought forward			10,000	10,000	10,069		
Pesháwar Pro- vincial	9	Abbottabad	Constructing left Native Infantry Lines at Abbottabad	99,961	2,406		EL TELO	-11,114	9	Estimate sanctioned in Government of India, Military
	10	Mardán	Constructing a new Hospital for Corps of Guides at Mardán	21,587	20,195		•••	— 5	10	Department No. 1057, M. W. dated 20th October 1884. Estimate sanctioned by Local Government No. 4875,
York	11	Do	Constructing Barracks for four com- panies of the Corps of Guides at Mardán	41,384	13,300	20,000	13,800	13,300	11	dated 21st February 1882. Completed. Estimate under preparation.
ensis — Ingel strategy	12	Do	Constructing Auxiliary buildings for the Hospital at Mardán.	12,214	12,428	3,500		—18 7		Estimate sanctioned in Government of India's No. 1074 M. W., dated 24th
										October 1884. Completed.

Kohát, N. W. F. Road. Bannu, Do	13	Kohát Edwardesabad	Constructing Centre Native Infantry Lines at Kohát Constructing extra Hospital accommodation in Fort Dalipgarh at Edwardes-	1,37,138	7.2145	25,000 12,000		···	13	Estimates under prepara-
	15	*	abad Minor works not exceeding Rs. 2,500 each Total Buildings for Native Infantry	7		70,500	•••	3,735	15	Length of the
Coll.	16	₁ spino	Auxiliary Buildings (Hospitals). Minor works not exceeding Rs. 2,500 each	- 8 ³ ₹(0	9.0			336	50°	Page Gare nareal, of state - Hillitary Determined in the North Hill E. Raba Hills - April 1956 (c. to. 1816 - 1818 registratify, to Use
		2	Total Accommodation for Troops ORDNANCE WORKS.	 	4/4 1/82	70,500	51,250	28,803		
i man	17	Landy.	Commissariat Buildings. Minor works not exceeding Rs. 2,500 each	a ninga	TREE CO.	inclinate and a second	- Der Je og Festions is	287		Britarness
			Programe		y 6 pm	Grive	a ol ani	A2 000	-	Merescene And
-		An alph	Carried forward	Commercial Contractions	Fm#1 - 2	70,500	51,250	43,807		CONTRACTOR OF THE PARTY OF THE

Schedule of Expenditure on Original Works-concluded.

			Projects.			OUTLA	Y OF THE	YEAR.		
Executive Division.	No. of Item.	Locality.	Description.	Amount of Estimate.	Actual outlay to end of 1885-86.	Budget- Estimate.	Revised Estimate.	Actuals.	No. of Item.	REMARKS AND REFERENCES.
			A CONTRACT OF THE CONTRACT OF	Rs.	Rs.	Rs.	Rs.	Rs.		
			Brought forward	***		70,500	51,250	43,807		
			STAFF AND MISCELLANEOUS.			Tan bago		in the		
Lahore Provin-	19	Lahore	Cost of land taken up for Rifle Range for the 1st Punjab Volunteer Rifle Corps	3,200	4,183	·		4,183	19	Vide Government of India
	20		Minor works not exceeding Rs. 2,500 each	,	•••		•••	1,830	20	Military Department's No. 811 E., dated 11th
			Total Staff and Miscellaueous					6,013		April 1885, to the Military Secretary, to the
			and the second second second							Government of the Punjab.
	35	13	GENERAL CANTONMENT WORKS.	110	100	TAN .	y i	9119		
			Water Supply.		ture	Trans.			37	
Deraját Provin- cial,	21	Edwardesabad	Improved water supply			10,000			21	Estimate under preparation.
· Wallette Area	48								16	

Ditto	22	D. G	. Khan	Drainage and Clearance. Constructing new drainage in Dera Ghazi Khan	11,104	10,875	+ \$)	3,770	3,541	22	Revised Estimate sanctioned in Local Government's No. 787, dated 11th February 1886. Completed.
	23	D. I	Khan	Purchasing land for River Protective Works	3,951	4,363		•••	115	23	Estimate sanctioned in Local Government's No. 746 C., dated 16th Septr. 1884.
Last to the Paris	24			Minor works not exceeding Rs. 2,500 each	•••	*		•••	1,706	.24	Completed.
				Total General Cantonment works	•••	•••	10,000	3,770	5,362	14	10
			1 Moder 1	FORTIFICATIONS.			7-13				1 1 1 1 1 1
	25			Minor works not exceeding Rs. 2,500 each		0.0	· · ·		650	25	D 00
/ 1.5	26			Add—Allotment for minor works not exceeding Rs. 2,500 each	•••		15,900	14,480		26	And
			The said					1			
		-	1 1 1 1 1	The American State of the State				l a			
				GRAND TOTAL		SKV2-p	96,400	69,500	55,832		

LAHORE:

The 30th July 1886.

T. Moss,

Examiner of Public Works Accounts, Punjab.

PART III A

Abstract of Expenditure on Original Works, Military, for the year 1885-86.

			BUILDIN	GS FOR A	ссоммог	DATION O	F TROOPS.				7			LINES TION.	ES.				ions.	
Division.	ings ind Subsid Auxilian Hospitan modati	diary,	Buildi: Offic	ngs jor ers			s for Native Artillery,	s for Native Cavalry.	s for Native Infantry.	CE WORKS.	АВІАТ.	AND MISCELLANEOUS.	111	ROADS TO HILL STATIONS, OR OF MILITARY COMMUNICAT	L CANTONMENT WORKS.	Fortifications.	YARDS OR NAVAL.	TOTAL.	Outlay from Contributions,	rat.
	In the Plains.	In the Hills.	In the Plains.	In the Hills.	In the Plains.	In the Hills,	Buildings	Buildings	Buildings	ORDNANCE	COMMISSABIAT.	STAFF A	STUD.	ROADS 7	GENERAL	FORTIE	DOCK Y	GRAND	Deduct	NET, TOT
	Rs.	Ŕs,	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs	Rs.	Rs.	Rs.
Ráwalpindi Provincial Deraját Ditto Lahore Ditto Kohât, N.W.F. Road Bannu Ditto Pesháwar Provincial Umballa Ditto Examiners Auxiliary			2 51	(c) (0.04 s	(91		1,281 2,103 16,866	26	35 1,168 318 12,332 2,281 		 287	 10 4,183 1,820 			3,675 132 217 1,338 	554 299 203		35 12,455 4,183 3,577 14,703 20,795 287 —203		35 12,455 4,183 3,577 14,703 20,795 287 —203
Total	 		53			•	26,909	387	*16,134	37	287	6,013			5,362	650	787 s	55,832	100 - 1	55,832

Office of Examiner, P. W. A., Punjab

The 30th July 1886.

* Buildings for Native Infantry
Auxiliary Buildings (Hespitals)

Total Rs.

15,798
336

16,134

Examiner, P.W. Accounts, Punjab.

T. MOSS,

Part IV.

Schedule of Expenditure on Repairs to Military Works for the year 1885-86.

			The second of th								
		0 1 1	Contraction of Contract to	OUTL	AY OF THE	YEAR.	Annual	OUTLAY C	F THE PRE	vious Fou	R YEARS.
Division.	Station.	Cost of construction.	Particulars.	Budget- Estimate.	Revised Estimate.	Actuals.	Estimate for 1885-86.	1884-85.	1883-84.	1882-83.	1881-82.
THE PROPERTY OF THE PARTY OF	THE PARTY OF THE P	rite .	propert tolken and test a value of	1			0.20	7	1.0	EDE SE A	1000
			ACCOMMODATION FOR TROOPS,	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
			Buildings for European troops in the plains.	54.1			E.C.		-02	079	Line
			Minor repairs not exceeding Rs. 2,500 each	•••		1,169	1,173)	1	Y 3	
			Buildings for Native troops. Minor repairs not exceeding Rs.			- egTel	42.1	- DUCA	,01°05s	· 查尔尔斯	a trans
			2,500 each	- 1		32,989	39,182	1 7 0	He,	in the !	
			QUARTERS FOR OFFICERS.					26,785	35,932	42,256	40,180
		- Macris	Buildings which are expected to yield a return on their outlay.	7.00		animiz.	per de la	Parketing.	280-22	ura m	Wire i.
30,351081	Shelfra.	1.44	Minor repairs not exceeding Rs. 2,500 each			2,601	3,658				
					-				2 1 2 -	#104 = 9 h Y	
Market State			Carried over			36,759	44,013	26,785	35,932	42,256	40,180

				Out	LAY OF THE	YEAR.	Annual		OF THE PR	evious for	JR YEARS.	
Division.	Station.	Cost of construction.	Particulars.	Budget- Estimate	Revised Estimate.	Actuals.	Estimate for 1885-86.		1883-84.	1882-83.	1881-82.	
			A Con south 108 Owners.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	3 1
			Brought forward			36,759	44,013	26,785	35,932	42,256	40,180	
			ORDNANOE WORKS.		2000	Pic	ring	J.				(
			Minor repairs not exceeding Rs 2,500 each	-		726	858	741	694	647	1,401	14
		-	COMMISSARIAT BUILDINGS.	1200	102	1 gar	- I.*	J. Ken	107	- [5]	The last)
Umballa Provin- cial Division.	Hissar		Annual repairs to cattle-farm at Hissar Minor repairs not exceeding Rs 2,500 each	- 100 m	en entreble	401		5,232	6,150	11,863	6,599	
ATMISON,	The d	CONT.	STAFF AND MISCELLANEOUS.				Armost.					
			Minor repairs not exceeding Rs 2,500 each		in (as 10)	306	342	382	332	186	102	
		27,77,675	ROADS TO HILL STATIONS OR LINE OF MILITARY COMMUNICATIONS.	S A A.M	inge els i	A. Jack	w.	1 1 10				
			Minor repairs not exceeding Rs 2,500 each	The same of the sa	160, 18	4,424	3,078	4,633	6,688	6,780	80,738	7

TO A TOWN	Park Line	1		GENERAL CANTONMENT WORKS.	13 -		1.	1	in it	116 1	No.	Land Je	- 1
Deraját Provincial Division.	D. I. Khan			Maintenance of River Protective Works							0657		
	Name of the last o		1 1	Amount of Estimate, Rs. 19,300	19,000	15,000	15,235	17,113	18,325	14,696	14,747	19,763	
course managed and	and a			Amount of outlay of previous years ,, 2,187				10 10 10 10				E 10 9	
Ditto	D. G. Khan	441		Maintenance of River Protective Works						8,816	1,364		
				Minor repairs not exceeding Rs. 2,500 each			10,984	15,392	13,987	12,008	17,501	17,024	*
	R		200	Fortifications.	- 100	100	0.100	0.501	E	The second			
Bannu Division Frontier Road.	Bannu		•••	Annual repairs to outposts under Executve Engineer.	•••		2,186	2,521)		~
Pesháwar Provin-	Ughi		100	Special repairs to Fort at Ughi,	100	4	491	6,526	0.907	6 617	00000	01 000	15
cial Division. Deraját Provincial Division.	Rájanpur		140	Annual repairs to Frontier outposts, Rájanpur.	1	2,500	3,194	ela ···àla:	6,307	6,817	22,258	24,289	
Ditto	Bannu	,,,	100°	Ditto ditto, Bannu. Minorrepairs not exceeding Rs. 2,500 each.		3,500	2,297 9,533	10,066	14,123	11,424	104		1
				Minor and Petty repairs less than Rs. 2,500 each.	81,000	73,000				37	j		
				Grand Total Repairs, Military	1,00,000	94,000	86,918	1,03,619	90,515	1,03,557	1,17,602	1,90,096	
	*			Deduct chargeable to Contributoins		.,,		- J W		·		1	
				Net chargeable to Repairs, Military	1,00,000	94,000	86,918	1,03,619	90,515	1,03,557	1,17,602	1,90,096	
		-					- 4		Sept 14		7 7 7 7	1	

Lahore:

The 30th July 1886.

T. Moss,

Part IV A.

Abstract of Expenditure on Repairs to Military Works for the year 1885-86.

	Acco	MMODATIO	N FOR TI	ROOPS.	l sing		LLA-	271	TATIONS ILITARY NS.	NTONMENT		VAL.			FEOM	
	Buildings for European Troops in the Plains.	Buildings for Native Troops.	Quarters for Officers.	Rents of buildings or compensation for quarters.	ORDNANCE WORKS.	COMMISSARIAT.	STAFF AND MISCELLA- NEOUS.	Srub.	ROADS TO HILL STA OR LINES OF MILL COMMUNICATIONS	GENERAL CANTON WORKS.	FORTIFICATIONS.	DOCK YARD OR NA	MISCELLANEOUS.	GRAND TOTAL.	DEDUCT OUTLAY CONTRIBUTIONS.	NET TOTAL.
Ráwalpindi Executive Engineer	Rs	Rs. 2,017	Rs	Rs.	Rs,	Rs	Rs	Rs	Rs	Rs. 1,907	Rs. 235	Rs	Rs	Rs. 4,159	Rs.	Rs. 4,159
Peshawar Executive Engineer Civil Officer	-::	9,099	1,382		ė :::		6	::	.i. 8	1,815	2,854			15,156		15,156
Deraját { Executive Engineer Civil Officer	1,169	9,498	319	***	566	382	43		1,893 820	19,555	6,631 329		•••	40,056 1,149		40,056 1,149
Umballa Executive Engineer					5 A	401	111				···		-:::	401		401
Kohát Frontier Executive Engineer		6,262		***	·			100	411	1,033	2,706	7209	***	10,412	•••	10,412
Bannu do Executive Engineer		6,113	900		160		257		1,300	1,909	4,855	 	•••	15,494	1.14	15,494
Examiner's Auxiliary Account			•••	100		·		.,,			91			91		91
Total	1,169	32,989	2,601	10. 7	726	783	306	•••	4,424	26,219	17,701	•••		86,918	•••	86,918
Deduct Contributions	1,169	32,989	2,601		726	783	306	•••	4,424	26,219	17,701	······································		86,918	;	86,918

LAHORE:

The 30th July 1886.

T. MOSS,

Imperial Military Works.

General Branch, Punjab.

FINANCE ACCOUNTS FOR THE YEAR 1885-86.

PART V.

Schedule of Expenditure on Establishment, Imperial, during the year 1885-86.

	Budget- Estimate.	Revised Estimate.	Outlay.
	Rs.	Rs.	Rs.
Contribution by Imperial Government towards cost of Public Works Establishment, Punjab, employed in the supervision of Imperial Works and Repairs—vide detail furnished in schedule accompanying Accounts of Appropriation from Provincial Funds.			
MILITARY.	A Section 5		
Expenditure, on Works and Repairs (exclusive of Rs. 4,183-6-7 cost of land for Rifle Range for 1st Punjab Volunteer Corps, and Rs. 48-4 cost of annual repairs to cattle farm at Hissar) Rs. 1,38,518			
Percentage @ 23 per cent ,, 31,859	44,400	37,600	31,859
BARBAOK DEPARTMENT.			al all
Expenditure on new supplies and repairs and carriages exclusive of Rs. 134, cost of work (executed by the Military Works Branch) Rs. 5,479			
Percentage @ 10 per cent , 548	a 6,300	550	548
Total	50,700	38,150	32,407

⁽a) Represents entire allotment for Barrack Department.

PART VI.

Schedule of Expenditure on Tools and Plant, Imperial Military during the year 1885-86.

	Budget- Estimate.	Revised Estimate.	Outlay.
Contribution by Imperial Government towards cost of Provincial Tools and Plant used on Imperial Works and Repairs—vide detail furnished in schedule accompanying Accounts of Appropriation from Provincial Funds.	Rs,	Rs.	Rs.
Outlay on Works and Rapairs Rs. 1,42,750 Deduct the following outlay on which no percentage for Tools and Plant was charged. Cost of land for Rifle Range for 1st	,		
Punjab Volunteer Corps Rs. 4,183 Cost of annual repairs to cattle farm at Hissar , 48 Transfer items , 209 4,440		, 1	
1 ½ per cent. on Rs. 1,38,310 138,310 2,075	2,900	2,500	2,075

T. MOSS,

PART IX.

Schedule of Expenditure on new furniture for Barrack Department for the year 1885-86.

	PROJ	ECT.		18.1		f farni-	furniture repairable mber.	furniture complete	,		1885-86.			
Division.	Locality.	Number,	Descri	ption.		Estimated value of ture authorized to the plied.	Estimated value of fur serviceable and rep in hand on Septem	Estimated value of f to be supplied to t the anthorized scal	Amount of Estimate.	Original, as per Budget Esti-	Revised Esti.	Outlay of the year.	Number.	REMARKS.
10 A 1 A 1 A 1 A 1 A 1 A 1 A 1 A 1 A 1 A		5,1		111		Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.		
Deraját	D. G. Khan		Supply of Barrack an		ure	1,708	1,072	636				312 1,162	2	
Do., Examiner's Auxiliary Account	Rájanpur D. I. Khan	3	Ditto dit	10 1 1		1,829	1,658	171				1,696	3	美国新疆
Ráwalpindi		-	Ditto ditt	3 - 2		1,703	3,050	286		3,800	4,650	50 210	5	(a). Detail by stations
23000		1 4	Ditto ditt	1 17 21 2		(a) 8,423	(a) 6,808	(a) 1,826	(a) 1,826			369	6	not given by Executive Engineer.
Do, Examiner's Auxiliary Account Kohát Division Frontier Road,	Kohát	1 7	Ditto ditt			10,350	8,139	3,216	3,216			447	7	
Examiner's Auxiliary Account. Bannu Division Frontier Road,	Bannu	8	Ditto ditt	to ditto		3,044	3,109	1,080	1,082		- [408	8	
Examiner's Auxiliary Account.		1		TOTAL		42,818	38,076	8,766	6,12	3,800	4,650	4,654		

T. MOSS,

PART X Schedule of Expenditure on Repairs to Barrack Furniture during 1885-86.

			The second	H. M.	. 188	35-86.		OUTLAY	OF THE	REVIOUS	4 YEARS.
Division.	Station.	Pa	rticulars.	Original grant.	Revised grant.	Outlay.	Estimate of cost.	1881-82.	1882-83.	1883-84.	1884-85.
Derájat Ditto Pesháwar Ditto Ráwalpindi Ditto Kohát Division Frontier Road. Bannu Division Frontier Road. Ditto Ditto	Dera Ismail Khan Dera Gházi Khan Rajanpur Abbottábad Mardán Jhelum Talagang Kohát Bannu Táuk	Repairs to Ba furniture Ditto	Ditto Total	400 300 200 400 200 200 400	Rs.	Rs. \[\begin{cases} 311 & 69 & 86 \\ 159 & 72 & 75 & 8 \\ 125 & 55 & \\ \dagger \end{cases} \] \[\begin{cases} 960 & \\ \end{cases} \end{cases} \]	Rs. 308 76 86 153 72 75 7 160 55	Rs. 819 278 51 396 107 60 92 881 280 2,964	Rs. 802 141 51, 95 226 589 472	Rs. 1,272 340 18 13 202 118 22 1,985	Rs. 328 54 41 49 56 49 573 128 1,278

LAHORE:

The 30th July 1886.

Fxaminer, Public Works Accounts, Punjab.

PART X.

Abstract of Expenditure on new furniture for Barrack Department for the year 1885-86.

Divisions.	E	Budget- stimate.	Revised Estimate.	Outlay of year.	Remarks.
Deraját Provincial Division			1	3,170	
Pesháwar do.	•••			579	
Ráwalpindi do.		3,800	4,650	50	4 T. E.
Kohat Division, Frontier Road		Y	4 5.5	447	
Bannu do. do.				408	(多) ()
The state of the s	1				
				1	
			10 16		1
Total		3,800	4,650	4,654	

T. MOSS, Examiner, P. W. Accounts, Punjab.

PART XI.

Schedule of Expenditure on Establishment of the Barrack Department for the year 1885-86.

Particulars.	Budget- Estimate.	Revised	EXPENDI	TURE.
		Estimate.	Amount.	Total.
Percentage at the rate of 10 per cent, on Rs. 5,479-6-3 (exclusive of Rs. 134-2-8 for works executed by the Military Works Branch) on account of new supplies and repairs to Barrack and Hospital furniture	Ŕs.	Rs.	Rs,	Rs.
Total	(a) 6,300	(a) 550	548	548
	(a) 6,300	(a) 550	548	548

ABSTRACT.

DOI RACT.								
Percentage at the rate of 10 percent. on Rs. 5,479-6-3 (exclusive of Rs. 134-2-8 for works Branch) on account of new and Hospital furniture		ج Revised Estimate.	Salaries.	Travelling allowances.	Contingencies, Rs. Total.			
	(a) 6,300	550	462	66	20 548			
Total	(a)6,300	550	462	66 A1055, a4	Purjub.			
(a) Represents entire allotment for Barrack Department. T. MOSS, Paristo, Paristo.								

APPENDIX D.

Detail of additions to or reductions from Budget-Grant during the year 1885-86.

the property of the second second				
Particulars,	Amount.	Reference.		
	Rs.	Rs.		
Additional grant for the extra accommodation required for men, mules and horses in the Mountain Battery Lines of the Punjab Frontier Force at Abbott-abad and Dera Ismail Khan.	29,800	29,800	Government of India, Military Department, No. 1246 M. W., dated 30th October 1885, received with Punjab Government, Public Works Department, No. 104, dated 7th January 1886.	
Total Additions		29,800		
REDUCTIONS.				
Reduction in the Imperial grant in consequence of General curtailment of expenditure.	70,000	70,000	Government of India, Military Department, No. 587 M.W., dated 19th June 1885, received with Punjab Government, Public Works Department, No. 448 C., dated 24th July 1885.	
Tctal Reductions	•••	70,000		
Net Reduction		40,200		

Lahore: .

The 30th July 1886.

T. MOSS,

